EXTENSION OF TIME PROPOSAL

Sl.No	Item	Description
1	Name of Work	Construction of Ward Office in Mallasandra Sy. No. 33 in ward no 13 Mallasandra Project Sub Division Dasarahalli Zone
2	Estimate Cost	50.00 Lakhs
3	Job Code	013-18-000004
4	P-Code	P 1808
5	A S No.	BBMP/EE/PD/AS/12/17-18 Dt: 28.10.17
6	T.S. No	BBMP/CE/DZ/TS/257/17-18 Dt: 04.11.19
7	Work Order /Aggreement NO.	BBMP/PD/WO/46/2017-18 Dt:14.03.2018
8	Tender Premium	4.93% above SR 2016-17
9	Stipulated Time for completion of work	09.12.2018
10	Targeted Monthly Progress	
11	Progress Achived Till date	
12	Reasons of delay	No Site Clearance
13	Time Extension Requsted	26.08.2019
14	Assistant Executive Engineer's Recommendation	Recommended
15	Executive Engineer's Recommendation	Time may be extended for 240 days without penalty
16	Superintending Executive Engineer's Recommendation	
17	Chief Engineer's Recommendation	As recommended by SE(DA-PD) EOT is granted
18	Time Extension Granted	
19	Conditions imposed if any	

Asst. Engineer

Asst. Executive Engineer

Executive Engineer

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner